

**Temperature:** N/A

**Reflective Cracking:**

The repair for the leak in the Reflective Cracking Rig was completed and tested. The IOtech DAQ was set up for data collection. It is expected concrete will be placed in the rig by mid-November, 2011. Once concrete is placed in the RC rig, some trial full-scale tests will be carried out. Parallel to field activities, a series of bond shear strength tests were conducted on field cores taken from supplementary site.

**Procure, Install, and Test Pavement Instrumentation Sensors**

Instrumentation is being prepared for the Reflective Cracking rig to be installed prior to concrete placement.