

July 05, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
				Pavement Temperature (F):																											
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>74.33</td> <td>74.21</td> <td>74.17</td> <td>74.12</td> <td></td> <td>74.63</td> <td>74.6</td> <td>74.55</td> </tr> <tr> <td>Finish</td> <td>81.3</td> <td>80.7</td> <td>80</td> <td>79.33</td> <td></td> <td>79.77</td> <td>79.15</td> <td>78.51</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	74.33	74.21	74.17	74.12		74.63	74.6	74.55	Finish	81.3	80.7	80	79.33		79.77	79.15	78.51
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	74.33	74.21	74.17	74.12		74.63	74.6	74.55																							
Finish	81.3	80.7	80	79.33		79.77	79.15	78.51																							
07:34	1	14323	14323	Test started for 1 st wander.																											
07:59	13	14335	14335	Stopped for safety laser at Sta. -3.56.																											
08:00	13	14335	14335	Test resumed.																											
09:45	66	14388	14388	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:22	1	14389	14389	Test started for 2 nd wander.																											
11:56	49	14437	14437	Stopped for Vehicle power lost at Sta. 217.52																											
12:05	49	14437	14437	Test resumed.																											
12:40	66	14454	14454	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
13:21	1	14455	14455	Test started for 3 rd wander.																											
15:29	66	14520	14520	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
				End of testing for today																											

July 06, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
Pavement Temperature (F):																															
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>75.7</td> <td>75.48</td> <td>75.33</td> <td>75.19</td> <td></td> <td>75.79</td> <td>75.64</td> <td>75.54</td> </tr> <tr> <td>Finish</td> <td>85.1</td> <td>84.5</td> <td>83.6</td> <td>82.7</td> <td></td> <td>83.7</td> <td>82.9</td> <td>82</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	75.7	75.48	75.33	75.19		75.79	75.64	75.54	Finish	85.1	84.5	83.6	82.7		83.7	82.9	82
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	75.7	75.48	75.33	75.19		75.79	75.64	75.54																							
Finish	85.1	84.5	83.6	82.7		83.7	82.9	82																							
07:27	1	14521	14521	Test started for 1 st wander.																											
09:34	66	14586	14586	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:06	1	14587	14587	Test started for 2 nd wander.																											
12:13	66	14652	14652	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
12:47	1	14653	14653	Test started for 3 rd wander.																											
14:54	66	14718	14718	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
End of testing for today																															

July 07, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
				Pavement Temperature (F):																											
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>77.47</td> <td>77.2</td> <td>77.04</td> <td>76.88</td> <td></td> <td>77.6</td> <td>77.44</td> <td>77.34</td> </tr> <tr> <td>Finish</td> <td>85.3</td> <td>84.8</td> <td>84</td> <td>83.3</td> <td></td> <td>84.4</td> <td>83.7</td> <td>82.9</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	77.47	77.2	77.04	76.88		77.6	77.44	77.34	Finish	85.3	84.8	84	83.3		84.4	83.7	82.9
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	77.47	77.2	77.04	76.88		77.6	77.44	77.34																							
Finish	85.3	84.8	84	83.3		84.4	83.7	82.9																							
07:24	1	14718	14718	Test started for 1 st wander.																											
08:57	48	14766	14766	Stopped for safety laser at Sta. -39.55 in the maintenance area.																											
09:00	49	14767	14767	Test resumed.																											
09:34	66	14784	14784	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:16	1	14785	14785	Test started for 2 nd wander.																											
12:23	66	14850	14850	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
13:46	1	14851	14851	Test started for 3 rd wander.																											
15:54	66	14916	14916	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
				End of testing for today																											

July 11, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
				Pavement Temperature (F):																											
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>74.87</td> <td>74.88</td> <td>75.03</td> <td>75.18</td> <td></td> <td>75.41</td> <td>75.56</td> <td>75.74</td> </tr> <tr> <td>Finish</td> <td>80.9</td> <td>80.5</td> <td>79.97</td> <td>79.48</td> <td></td> <td>80.1</td> <td>79.62</td> <td>79.15</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	74.87	74.88	75.03	75.18		75.41	75.56	75.74	Finish	80.9	80.5	79.97	79.48		80.1	79.62	79.15
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	74.87	74.88	75.03	75.18		75.41	75.56	75.74																							
Finish	80.9	80.5	79.97	79.48		80.1	79.62	79.15																							
07:26	1	14917	14917	Test started for 1 st wander.																											
09:33	66	14982	14982	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:08	1	14983	14983	Test started for 2 nd wander.																											
12:16	66	15048	15048	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
12:44	1	15049	15049	Test started for 3 rd wander.																											
14:52	66	15114	15114	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
				End of testing for today																											

July 12, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
				Pavement Temperature (F):																											
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>74.71</td> <td>74.63</td> <td>74.67</td> <td>74.71</td> <td></td> <td>75.18</td> <td>75.24</td> <td>75.31</td> </tr> <tr> <td>Finish</td> <td>82.2</td> <td>81.8</td> <td>81.4</td> <td>80.9</td> <td></td> <td>81.4</td> <td>81</td> <td>80.5</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	74.71	74.63	74.67	74.71		75.18	75.24	75.31	Finish	82.2	81.8	81.4	80.9		81.4	81	80.5
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	74.71	74.63	74.67	74.71		75.18	75.24	75.31																							
Finish	82.2	81.8	81.4	80.9		81.4	81	80.5																							
07:27	1	15115	15115	Test started for 1 st wander.																											
09:35	66	15180	15180	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:10	1	15181	15181	Test started for 2 nd wander.																											
12:17	66	15246	15246	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
13:16	1	15247	15247	Test started for 3 rd wander.																											
15:24	66	15312	15312	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
				End of testing for today																											

July 13, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
Pavement Temperature (F):																															
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>75.49</td> <td>75.43</td> <td>75.46</td> <td>75.48</td> <td></td> <td>75.97</td> <td>76</td> <td>76.05</td> </tr> <tr> <td>Finish</td> <td>81.9</td> <td>81.7</td> <td>81.4</td> <td>81</td> <td></td> <td>81.6</td> <td>81.3</td> <td>81</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	75.49	75.43	75.46	75.48		75.97	76	76.05	Finish	81.9	81.7	81.4	81		81.6	81.3	81
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	75.49	75.43	75.46	75.48		75.97	76	76.05																							
Finish	81.9	81.7	81.4	81		81.6	81.3	81																							
07:32	1	15313	15313	Test started for 1 st wander.																											
09:40	66	15378	15378	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:09	1	15379	15379	Test started for 2 nd wander.																											
12:17	66	15444	15444	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
12:45	1	15445	15445	Test started for 3 rd wander.																											
12:49	3	15447	15447	Test stopped for safety laser at Sta. 53.10.																											
12:52	3	15447	15447	Test resumed.																											
14:56	66	15510	15510	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
End of testing for today																															

July 14, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
				Pavement Temperature (F):																											
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>79.89</td> <td>79.71</td> <td>79.55</td> <td>79.39</td> <td></td> <td>79.97</td> <td>79.83</td> <td>79.68</td> </tr> <tr> <td>Finish</td> <td>86.5</td> <td>86</td> <td>85.3</td> <td>84.6</td> <td></td> <td>85.3</td> <td>84.6</td> <td>83.9</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	79.89	79.71	79.55	79.39		79.97	79.83	79.68	Finish	86.5	86	85.3	84.6		85.3	84.6	83.9
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	79.89	79.71	79.55	79.39		79.97	79.83	79.68																							
Finish	86.5	86	85.3	84.6		85.3	84.6	83.9																							
07:25	1	15511	15511	Test started for 1 st wander.																											
09:33	66	15576	15576	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:12	1	15577	15577	Test started for 2 nd wander.																											
12:19	66	15642	15642	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
13:02	1	15643	15643	Test started for 3 rd wander.																											
15:09	66	15708	15708	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
				End of testing for today																											

July 18, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
				Pavement Temperature (F):																											
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>79.58</td> <td>79.49</td> <td>79.41</td> <td>79.33</td> <td></td> <td>79.97</td> <td>79.91</td> <td>79.9</td> </tr> <tr> <td>Finish</td> <td>87.6</td> <td>87.3</td> <td>86.7</td> <td>86.1</td> <td></td> <td>86.9</td> <td>86.3</td> <td>85.7</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	79.58	79.49	79.41	79.33		79.97	79.91	79.9	Finish	87.6	87.3	86.7	86.1		86.9	86.3	85.7
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	79.58	79.49	79.41	79.33		79.97	79.91	79.9																							
Finish	87.6	87.3	86.7	86.1		86.9	86.3	85.7																							
07:24	1	15709	15709	Test started for 1 st wander.																											
08:02	21	15729	15729	Stopped for safety laser at Sta. 206.21																											
08:07	21	15729	15729	Test resumed.																											
09:36	66	15774	15774	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:14	1	15775	15775	Test started for 2 nd wander.																											
12:21	66	15840	15840	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
13:00	1	15841	15841	Test started for 3 rd wander.																											
15:08	66	15906	15906	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
				End of testing for today																											

July 19, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
				<p style="text-align: center;">Pavement Temperature (F):</p> <table border="1" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>79.24</td> <td>79.23</td> <td>79.26</td> <td>79.29</td> <td></td> <td>79.8</td> <td>79.82</td> <td>79.86</td> </tr> <tr> <td>Finish</td> <td>86.1</td> <td>85.5</td> <td>84.8</td> <td>84</td> <td></td> <td>85.4</td> <td>84.8</td> <td>84.1</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	79.24	79.23	79.26	79.29		79.8	79.82	79.86	Finish	86.1	85.5	84.8	84		85.4	84.8	84.1
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	79.24	79.23	79.26	79.29		79.8	79.82	79.86																							
Finish	86.1	85.5	84.8	84		85.4	84.8	84.1																							
07:30				Standing by because the R-R profile was not performing as expected.																											
08:49	1	15907	15907	Test started for 1 st wander.																											
10:56	66	15972	15972	Test end for 1 st wander. Test hold for rut and profile measurements.																											
11:35	1	15973	15973	Test started for 2 nd wander.																											
13:42	66	16038	16038	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
				End of testing for today																											

July 21, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
Pavement Temperature (F):																															
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>76.75</td> <td>76.81</td> <td>76.95</td> <td>77.09</td> <td></td> <td>77.4</td> <td>77.54</td> <td>77.71</td> </tr> <tr> <td>Finish</td> <td>86.6</td> <td>86.1</td> <td>85.4</td> <td>84.7</td> <td></td> <td>85.1</td> <td>84.4</td> <td>83.8</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	76.75	76.81	76.95	77.09		77.4	77.54	77.71	Finish	86.6	86.1	85.4	84.7		85.1	84.4	83.8
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	76.75	76.81	76.95	77.09		77.4	77.54	77.71																							
Finish	86.6	86.1	85.4	84.7		85.1	84.4	83.8																							
07:19	1	16039	16039	Test started for 1 st wander.																											
09:26	66	16104	16104	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:02	1	16105	16105	Test started for 2 nd wander.																											
12:10	66	16170	16170	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
12:40	1	16171	16171	Test started for 3 rd wander.																											
14:47	66	16236	16236	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
End of testing for today																															

July 25, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
Pavement Temperature (F):																															
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>81</td> <td>81.1</td> <td>81.1</td> <td>81.1</td> <td></td> <td>81.6</td> <td>81.6</td> <td>81.6</td> </tr> <tr> <td>Finish</td> <td>88.7</td> <td>88.2</td> <td>87.4</td> <td>86.7</td> <td></td> <td>87.7</td> <td>86.9</td> <td>86.2</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	81	81.1	81.1	81.1		81.6	81.6	81.6	Finish	88.7	88.2	87.4	86.7		87.7	86.9	86.2
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	81	81.1	81.1	81.1		81.6	81.6	81.6																							
Finish	88.7	88.2	87.4	86.7		87.7	86.9	86.2																							
07:29	1	16237	16237	Test started for 1 st wander.																											
09:37	66	16302	16302	Test end for 1 st wander. Test hold for rut and profile measurements.																											
10:16	1	16303	16303	Test started for 2 nd wander.																											
12:24	66	16368	16368	Test end for 2 nd wander. Test hold for rut and profile measurements.																											
13:04	1	16369	16369	Test started for 3 rd wander.																											
15:11	66	16434	16434	Test end for 3 rd wander. Test hold for rut and profile measurements.																											
End of testing for today																															

July 27, 2016 NAPTF Notes

Note: Please record “start and end time, cycles, etc...” for any activity (e.g. for profile measurements, straight edge, etc...)

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>																											
				Continued testing of CC7 trafficking for south test items with 1 dual wheel tests using module 2 on the south. Carriage 2 testing loads of 36 kips and tire pressure of 200 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150 and SPU2 west 135, east 300.																											
				Pavement Temperature (F):																											
				<table border="1"> <thead> <tr> <th></th> <th>T6A</th> <th>T6B</th> <th>T6C</th> <th>T6D</th> <th>T7A</th> <th>T7B</th> <th>T7C</th> <th>T7D</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>81</td> <td>81</td> <td>81</td> <td>81.1</td> <td></td> <td>81.9</td> <td>81.7</td> <td>81.7</td> </tr> <tr> <td>Finish</td> <td>87</td> <td>86.7</td> <td>86.1</td> <td>85.6</td> <td></td> <td>86.5</td> <td>85.8</td> <td>85.2</td> </tr> </tbody> </table>		T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D	Start	81	81	81	81.1		81.9	81.7	81.7	Finish	87	86.7	86.1	85.6		86.5	85.8	85.2
	T6A	T6B	T6C	T6D	T7A	T7B	T7C	T7D																							
Start	81	81	81	81.1		81.9	81.7	81.7																							
Finish	87	86.7	86.1	85.6		86.5	85.8	85.2																							
08:08	1	16435	16435	Test started for 1 st wander.																											
10:15	66	16500	16500	Test end for 1 st wander. Test hold for rut, profile measurements, and profile data analysis.																											
11:44	1	16501	16501	Test started for 2 nd wander.																											
12:37	26	16526	16526	Test stopped and hold.																											
12:45	27	16527	16527	Test resumed.																											
12:48	28	16528	16528	Test stopped for vehicle issues.																											
				End of testing for today																											