

May 02, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 55 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 2, SP 2, 12 inches thickness.
12:45	21	28995	28995	Continued 1 st wander of 4/25/2016.
13:05	36	29010	29010	Stopped for safety LASER in Maintenance Area
13:13	37	29011	29011	Test continued.
13:51	66	29040	29040	Test end for 1st wander
13:51	1	29041	29041	Test continued for 2 nd wander.
15:16	66	29106	29106	Test end for 2 nd wander
15:16	1	29107	29107	Test continued for 3 rd wander.
16:41	66	29172	29172	Test end for 3 rd wander
				End of testing for today.

Pavement Temperature (F):

T1 (35, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
Start	55.16	55.35	55.7	55.97	56.27	56.58
Finish	60.06	59.01	58.07	57.62	57.46	57.29
T2 (85, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	
Start	55.25	55.64	55.96	56.21	56.38	
Finish	60.45	58.62	57.92	57.59	57.47	
T3 (130, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (9.5)	
Start	55.05	55.16	55.46	55.73	55.97	
Finish	60.35	59.07	58.04	57.5	57.28	
T4 (180, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)		
Start	56.24	56.39	56.67	56.94		
Finish	59.61	58.44	57.53	56.96		
T5 (235, -1.5)	A (0.5)	B (2.5)	C (4.5)			
Start	56.15	56.35	56.61			
Finish	59.89	58.72	57.68			

May 03, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 55 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 1, SP 1, 15 inches thickness.
07:30	1	29173	29173	Started 1 st wander.
08:55	66	29238	29238	Test end for 1 st wander
08:56	1	29239	29239	Test continued for 2 nd wander.
10:19	66	29304	29304	Test end for 2 nd wander
10:20	1	29305	29305	Test continued for 3 rd wander.
11:45	66	29370	29370	Test end for 3 rd wander
11:45	1	29371	29371	Test continued for 4 th wander
13:10	66	29436	29436	Test end for 4 th wander
13:10	1	29437	29437	Test continued for 5 th wander
14:35	66	29502	29502	Test end for 5 th wander
14:35	1	29503	29503	Test continued for 6 th wander
16:00	66	29568	29568	Test end for 6 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	57.51	57.5	57.56	57.6	57.56	57.53
Finish	58.67	58.43	58.18	57.98	57.81	57.63
T2 (85, -1.5)						
Start	57.59	57.62	57.68	57.72	57.68	
Finish	58.75	58.36	58.13	57.97	57.89	
T3 (130, -1.5)						
Start	57.41	57.35	57.41	57.41	57.41	
Finish	58.57	58.19	57.92	57.73	57.6	
T4 (180, -1.5)						
Start	58.64	58.67	58.7	58.7		
Finish	59.58	59.34	59.07	58.85		
T5 (235, -1.5)						
Start	58.4	58.43	58.49			
Finish	59.34	59.11	58.85			

May 04, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 55 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 3, SP 3, 10 inches thickness.
07:28	1	29569	29569	Started 1 st wander.
08:52	66	29634	29634	Test end for 1 st wander
08:53	1	29635	29635	Test continued for 2 nd wander.
10:17	66	29700	29700	Test end for 2 nd wander
10:17	1	29701	29701	Test continued for 3 rd wander.
11:42	66	29766	29766	Test end for 3 rd wander
11:42	1	29767	29767	Test continued for 4 th wander
13:07	66	29832	29832	Test end for 4 th wander
13:07	1	29833	29833	Test continued for 5 th wander
14:32	66	29898	29898	Test end for 5 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	56.23	56.43	56.75	56.99	57.17	57.35
Finish	56.61	56.61	56.76	56.84	56.94	57.05
T2 (85, -1.5)						
Start	56.31	56.69	56.97	57.17	57.28	
Finish	56.7	56.79	56.87	56.96	57.02	
T3 (130, -1.5)						
Start	56.1	56.19	56.49	56.72	56.84	
Finish	56.45	56.37	56.46	56.58	56.66	
T4 (180, -1.5)						
Start	57.35	57.58	57.82	58.04		
Finish	57.5	57.5	57.56	57.67		
T5 (235, -1.5)						
Start	57.14	57.38	57.65			
Finish	57.35	57.35	57.41			

May 05, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavement total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section 1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 55 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 2, SP 2, 12 inches thickness.
07:30	1	29899	29899	Started 1 st wander.
08:55	66	29964	29964	Test end for 1 st wander
08:55	1	29965	29965	Test continued for 2 nd wander.
10:19	66	30030	30030	Test end for 2 nd wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	55.08	55.36	55.81	56.11	56.41	56.72
Finish	55.48	55.5	55.67	55.85	56.1	56.36
T2 (85, -1.5)						
Start	55.14	55.72	56.07	56.31	56.49	
Finish	55.59	55.67	55.83	56.03	56.15	
T3 (130, -1.5)						
Start	54.89	55.08	55.49	55.76	56.07	
Finish	55.35	55.26	55.38	55.56	55.74	
T4 (180, -1.5)						
Start	56.13	56.4	56.73	57.06		
Finish	56.31	56.3	56.41	56.57		
T5 (235, -1.5)						
Start	55.95	56.26	56.61			
Finish	56.24	56.22	56.3			

May 09, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 1, SP 1, 15 inches thickness.
08:03	1	30030	30030	Started 1 st wander with 65k lbs. loads.
09:27	66	30096	30096	Test end for 1 st wander. Test paused for observation the pavement as new loads.
09:33	1	30097	30097	Test continued for 2 nd wander.
10:57	66	30162	30162	Test end for 2 nd wander
10:57	1	30163	30163	Test continued for 3 rd wander.
12:22	66	30228	30228	Test end for 3 rd wander
12:23	1	30229	30229	Test continued for 4 th wander.
13:47	66	30294	30294	Test end for 4 th wander
13:48	1	30295	30295	Test continued for 5 th wander.
15:12	66	30360	30360	Test end for 5 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	56.34	56.46	56.79	57.06	57.17	57.27
Finish	63.59	62.8	61.79	60.97	60.22	59.48
T2 (85, -1.5)						
Start	56.65	56.91	57.2	57.36	57.38	
Finish	63.71	62.24	61.31	60.62	60.23	
T3 (130, -1.5)						
Start	56.41	56.49	56.76	57	57.12	
Finish	63.23	62.6	61.58	60.77	60.2	
T4 (180, -1.5)						
Start	57.15	57.27	57.54	57.81		
Finish	63.65	62.86	61.88	61		
T5 (235, -1.5)						
Start	57.03	57.09	57.33			
Finish	63.47	62.63	61.64			

May 10, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 3, SP 3, 10 inches thickness.
07:34	1	30361	30361	Started 1 st wander.
07:36	2	30362	30362	Stopped as no loads for pass #30361 and 30362.
07:52	1	30361	30361	Test resumed. Repeated pass #30361 and 30362.
09:19	66	30426	30426	Test end for 1 st wander.
09:20	1	30427	30427	Test continued for 2 nd wander.
10:44	66	30492	30492	Test end for 2 nd wander
10:45	1	30493	30493	Test continued for 3 rd wander.
12:09	66	30558	30558	Test end for 3 rd wander
12:10	1	30559	30559	Test continued for 4 th wander.
13:34	66	30624	30624	Test end for 4 th wander
13:35	1	30625	30625	Test continued for 5 th wander.
14:59	66	30690	30690	Test end for 5 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	58.98	59	59.1	59.13	58.98	58.83
Finish	60.79	60.31	59.86	59.51	59.18	58.84
T2 (85, -1.5)						
Start	59.07	59.16	59.22	59.19	59.12	
Finish	61.05	60.19	59.75	59.44	59.26	
T3 (130, -1.5)						
Start	58.84	58.83	58.89	58.89	58.86	
Finish	60.82	60.16	59.63	59.29	59.05	
T4 (180, -1.5)						
Start	59.99	60.08	60.11	60.11		
Finish	61.48	60.99	60.48	60.1		
T5 (235, -1.5)						
Start	59.72	59.75	59.79			
Finish	61.3	60.75	60.24			

May 11, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section 1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 2, SP 2, 12 inches thickness.
07:33	1	30691	30691	Started 1 st wander.
08:57	66	30756	30756	Test end for 1 st wander.
08:58	1	30757	30757	Test continued for 2 nd wander.
10:22	66	30822	30822	Test end for 2 nd wander
10:23	1	30823	30823	Test continued for 3 rd wander.
11:47	66	30888	30888	Test end for 3 rd wander
11:48	1	30889	30889	Test continued for 4 th wander.
13:12	66	30954	30954	Test end for 4 th wander
13:13	1	30955	30955	Test continued for 5 th wander.
15:04	66	31020	31020	Test end for 5 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	57.53	57.59	57.8	58	58.09	58.18
Finish	62.79	62.21	61.47	60.93	60.45	59.97
T2 (85, -1.5)						
Start	57.62	57.79	58	58.12	58.17	
Finish	62.97	61.86	61.19	60.71	60.44	
T3 (130, -1.5)						
Start	57.35	57.37	57.53	57.71	57.82	
Finish	62.81	62.04	61.25	60.65	60.26	
T4 (180, -1.5)						
Start	58.6	58.66	58.83	58.99		
Finish	62.85	62.21	61.44	60.77		
T5 (235, -1.5)						
Start	58.42	58.47	58.6			
Finish	62.7	62.04	61.26			

May 12, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 1, SP 1, 15 inches thickness.
07:31	1	31021	31021	Started 1 st wander.
08:55	66	31086	31086	Test end for 1 st wander.
08:56	1	31087	31087	Test continued for 2 nd wander.
10:20	66	31152	31152	Test end for 2 nd wander
10:21	1	31153	31153	Test continued for 3 rd wander.
11:45	66	31218	31218	Test end for 3 rd wander
11:46	1	31219	31219	Test continued for 4 th wander.
13:10	66	31284	31284	Test end for 4 th wander
13:11	1	31285	31285	Test continued for 5 th wander.
14:35	66	31350	31350	Test end for 5 th wander
14:36	1	31351	31351	Test continued for 6 th wander.
16:00	66	31416	31416	Test end for 6 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	59.2	59.07	59.08	59.08	58.99	58.9
Finish	67.42	66	64.36	63.19	62.19	61.19
T2 (85, -1.5)						
Start	59.38	59.19	59.2	59.13	59.08	
Finish	67.69	65.11	63.66	62.68	62.12	
T3 (130, -1.5)						
Start	59.14	58.97	58.93	58.85	58.84	
Finish	67.58	65.94	64.21	62.98	62.18	
T4 (180, -1.5)						
Start	60.15	60	59.94	59.88		
Finish	67.18	65.72	64.06	62.71		
T5 (235, -1.5)						
Start	60	59.8	59.71			
Finish	67.15	65.15	63.94			

May 16, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 3, SP 3, 10 inches thickness.
07:35	1	31417	31417	Started 1 st wander.
08:59	66	31482	31482	Test end for 1 st wander.
09:00	1	31483	31483	Test continued for 2 nd wander.
10:24	66	31548	31548	Test end for 2 nd wander
10: 25	1	31549	31549	Test continued for 3 rd wander.
11:49	66	31614	31614	Test end for 3 rd wander
11:50	1	31615	31615	Test continued for 4 th wander.
13:15	66	31680	31680	Test end for 4 th wander
13:15	1	31681	31681	Test continued for 5 th wander.
14:40	66	31746	31746	Test end for 5 th wander
14:40	1	31746	31746	Test continued for 6 th wander.
16:05	66	31812	31812	Test end for 6 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	56.5	57.04	57.9	58.56	59.06	59.56
Finish	63.92	63.2	62.42	61.89	61.51	61.13
T2 (85, -1.5)						
Start	56.85	57.87	58.59	59.08	59.32	
Finish	64.11	62.85	62.18	61.76	61.53	
T3 (130, -1.5)						
Start	56.54	57.01	57.8	58.41	58.81	
Finish	63.98	63.12	62.28	61.71	61.37	
T4 (180, -1.5)						
Start	57.39	57.9	58.64	59.32		
Finish	64.02	63.27	62.48	61.85		
T5 (235, -1.5)						
Start	57.27	57.78	58.5			
Finish	63.93	63.18	62.39			

May 17, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 2, SP 2, 12 inches thickness.
07:34	1	31813	31813	Started 1 st wander.
09:01	66	31878	31878	Test end for 1 st wander.
09:02	1	31879	31879	Test continued for 2 nd wander.
10:26	66	31944	31944	Test end for 2 nd wander
10: 27	1	31945	31945	Test continued for 3 rd wander.
11:51	66	32010	32010	Test end for 3 rd wander
11:52	1	32011	32011	Test continued for 4 th wander.
13:16	66	32076	32076	Test end for 4 th wander
13:17	1	32077	32077	Test continued for 5 th wander.
14:41	66	32142	32142	Test end for 5 th wander
14:42	1	32143	32143	Test continued for 6 th wander.
16:06	66	32208	32208	Test end for 6 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	58.97	59.11	59.39	59.6	59.71	59.82
Finish	61.59	61.5	61.33	61.14	60.87	60.61
T2 (85, -1.5)						
Start	59.06	59.36	59.6	59.79	59.82	
Finish	61.59	61.44	61.26	61.05	60.91	
T3 (130, -1.5)						
Start	58.81	58.88	59.12	59.32	59.45	
Finish	61.3	61.14	60.96	60.78	60.63	
T4 (180, -1.5)						
Start	60.01	60.15	60.36	60.57		
Finish	62.49	62.43	62.22	61.98		
T5 (235, -1.5)						
Start	59.85	59.97	60.16			
Finish	62.17	62.1	61.95			

May 18, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 1, SP 1, 15 inches thickness.
07:30	1	32209	32209	Started 1 st wander.
08:54	66	32274	32274	Test end for 1 st wander.
08:55	1	32275	32275	Test continued for 2 nd wander.
10:19	66	32340	32340	Test end for 2 nd wander
10:20	1	32341	32341	Test continued for 3 rd wander.
11:44	66	32406	32406	Test end for 3 rd wander
11:45	1	32407	32407	Test continued for 4 th wander.
12:37	41	32447	32447	Stopped at Sta. 147.87 ft for safety laser.
12:43	41	32447	32447	Test resumed.
13:16	66	32472	32472	Test end for 4 th wander
13:16	1	32473	32473	Test continued for 5 th wander.
14:41	66	32538	32538	Test end for 5 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	57.99	58.13	58.54	58.82	59.04	59.26
Finish	64.84	63.78	62.66	61.91	61.4	60.89
T2 (85, -1.5)						
Start	58.01	58.42	58.75	58.93	59.12	
Finish	65.07	63.17	62.2	61.6	61.31	
T3 (130, -1.5)						
Start	57.71	57.8	58.16	58.46	58.64	
Finish	64.9	63.63	62.4	61.6	61.15	
T4 (180, -1.5)						
Start	59.05	59.21	59.5	59.8		
Finish	64.8	63.66	62.52	61.66		
T5 (235, -1.5)						
Start	58.91	59.08	59.35			
Finish	64.89	63.75	62.55			

May 19, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 3, SP 3, 10 inches thickness.
07:35	1	32539	32539	Started 1 st wander.
09:00	66	32604	32604	Test end for 1 st wander.
09:00	1	32605	32605	Test continued for 2 nd wander.
09:58	44	32648	32648	Stopped at Sta. 48.77 ft for safety laser.
10:00	43	32647	32647	Test resumed. Repeated pass #32647
10:31	66	32670	32670	Test end for 2 nd wander
10:31	1	32671	32671	Test continued for 3 rd wander.
11:56	66	32736	32736	Test end for 3 rd wander
11:56	1	32737	32737	Test continued for 4 th wander.
13:21	66	32802	32802	Test end for 4 th wander
13:22	1	32803	32803	Test continued for 5 th wander.
14:46	66	32868	32868	Test end for 5 th wander
14:47	1	32869	32869	Test continued for 6 th wander
16:41	66	32934	32934	Test end for 6 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	59.59	59.69	59.96	60.13	60.14	60.16
Finish	67.59	66.63	65.43	64.51	63.63	62.75
T2 (85, -1.5)						
Start	59.77	59.98	60.17	60.29	60.29	
Finish	67.77	66.04	64.95	64.15	63.67	
T3 (130, -1.5)						
Start	59.47	59.45	59.71	59.86	59.93	
Finish	67.7	66.49	65.25	64.28	63.59	
T4 (180, -1.5)						
Start	60.49	60.63	60.79	60.94		
Finish	67.4	66.45	65.22	64.15		
T5 (235, -1.5)						
Start	60.37	60.42	60.6			
Finish	67.28	66.27	65.07			

May 23, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 2, SP 2, 12 inches thickness.
07:39	1	32935	32935	Started 1 st wander.
09:02	66	33000	33000	Test end for 1 st wander.
09:03	1	33001	33001	Test continued for 2 nd wander.
10:32	66	33066	33066	Test end for 2 nd wander
10:33	1	33067	33067	Test continued for 3 rd wander.
11:57	66	33132	33132	Test end for 3 rd wander
11:58	1	33132	33132	Test continued for 4 th wander.
13:58	66	33198	33198	Test end for 4 th wander
13:58	1	33199	33199	Test continued for 5 th wander.
15:23	66	33264	33264	Test end for 5 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	59.79	59.85	60.1	60.25	60.36	60.46
Finish	66.68	65.8	64.77	63.95	63.24	62.53
T2 (85, -1.5)						
Start	59.88	60.06	60.24	60.4	60.42	
Finish	66.83	65.25	64.28	63.59	63.2	
T3 (130, -1.5)						
Start	59.62	59.67	59.82	59.98	60.12	
Finish	66.7	65.64	64.56	63.7	63.13	
T4 (180, -1.5)						
Start	60.75	60.84	60.97	61.12		
Finish	66.89	66.03	64.95	64.02		
T5 (235, -1.5)						
Start	60.66	60.72	60.87			
Finish	66.8	65.89	64.85			

May 24, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 1, SP 1, 15 inches thickness.
08:14	1	33265	33265	Started 1 st wander.
09:38	66	33330	33330	Test end for 1 st wander.
09:39	1	33331	33331	Test continued for 2 nd wander.
11:03	66	33396	33396	Test end for 2 nd wander
11:04	1	33397	33397	Test continued for 3 rd wander.
12:28	66	33462	33462	Test end for 3 rd wander
12:29	1	33463	33463	Test continued for 4 th wander.
14:19	66	33528	33528	Test end for 4 th wander
14:20	1	33529	33529	Test continued for 5 th wander.
15:44	66	33594	33594	Test end for 5 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	61.74	61.75	61.89	61.95	61.84	61.74
Finish	68.42	67.21	65.87	64.93	64.11	63.29
T2 (85, -1.5)						
Start	61.81	61.89	61.95	61.95	61.89	
Finish	68.72	66.51	65.33	64.54	64.08	
T3 (130, -1.5)						
Start	61.56	61.5	61.59	61.62	61.62	
Finish	68.63	67.14	65.69	64.69	64.03	
T4 (180, -1.5)						
Start	62.38	62.38	62.47	62.52		
Finish	68.02	66.74	65.38	64.3		
T5 (235, -1.5)						
Start	62.23	62.17	62.23			
Finish	68.03	66.69	65.29			

May 25, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 3, SP 3, 10 inches thickness.
07:33	1	33595	33595	Started 1 st wander.
08:57	66	33660	33660	Test end for 1 st wander.
08:58	1	33661	33661	Test continued for 2 nd wander.
10:22	66	33726	33726	Test end for 2 nd wander
10:23	1	33727	33727	Test continued for 3 rd wander.
11:47	66	33792	33792	Test end for 3 rd wander
11:48	1	33793	33793	Test continued for 4 th wander.
11:50	1	33793	33793	Stopped for safety laser at Sta. 25.6 ft.
11:53	1	33793	33793	Test resumed.
12:12	16	33808	33808	Stopped for safety laser at Sta.-23.48 ft.
12:17	17	33809	33809	Test continued.
12:25	22	33814	33814	Stopped for overload at Sta. 85.66. C1M3=76k and C1M4=75k.
12:36	21	33813	33813	Test resumed. Repeated pass # 33813.
13:35	66	33858	33858	Test end for 4 th wander
13:36	1	33859	33859	Test continued for 5 th wander.
15:00	66	33924	33924	Test end for 5 th wander
				End of testing for today.

Pavement Temperature (F):

T1 (35, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
Start	62.85	62.76	62.92	63	62.76	62.52
Finish	72.59	70.77	68.7	67.25	66.01	64.77
T2 (85, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	
Start	62.92	62.97	63.01	62.95	62.8	
Finish	72.93	69.6	67.77	66.55	65.84	
T3 (130, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (9.5)	
Start	62.58	62.55	62.62	62.62	62.59	
Finish	72.78	70.75	68.56	67.02	66.01	
T4 (180, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)		
Start	63.43	63.44	63.49	63.55		
Finish	72.19	70.29	68.29	66.66		
T5 (235, -1.5)	A (0.5)	B (2.5)	C (4.5)			
Start	63.25	63.17	63.22			
Finish	72.28	70.32	68.23			

May 26, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section 1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150.
07:34	1	33925	33925	Strain plate 2, SP 2, 12 inches thickness. Started 1 st wander.
07:35	1	33925	33925	Stopped for safety laser at Sta. 63.16 ft.
07:36	1	33925	33925	Test resumed.
07:37	1	33925	33925	Stopped for safety laser at Sta. 16.32 ft.
07:45	1	33925	33925	Test resumed.
09:09	66	33990	33990	Test end for 1 st wander.
09:10	1	33991	33991	Test continued for 2 nd wander.
10:34	66	34056	34056	Test end for 2 nd wander
10:35	1	34057	34057	Test continued for 3 rd wander.
12:00	66	34122	34122	Test end for 3 rd wander
12:00	1	34123	34123	Test continued for 4 th wander.
13:25	66	34188	34188	Test end for 4 th wander
13:25	1	34189	34189	Test continued for 5 th wander.
14:50	66	34254	34254	Test end for 5 th wander
14:51	1	34255	34255	Test continued for 6 th wander.
16:15	66	34320	34320	Test end for 6 th wander
End of testing for today.				

Pavement Temperature (F):

T1 (35, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
Start	65.77	65.62	65.64	65.48	65.02	64.56
Finish	75.58	74.08	72.17	70.67	69.1	67.52
T2 (85, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	
Start	66.01	65.74	65.62	65.36	65.13	
Finish	75.91	73.07	71.3	69.96	69.1	
T3 (130, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)	E (9.5)	
Start	65.76	65.52	65.36	65.18	65.03	
Finish	75.85	74.05	72.04	70.45	69.28	
T4 (180, -1.5)	A (0.5)	B (2.5)	C (5)	D (7.5)		
Start	66.27	66.12	65.98	65.85		
Finish	75.41	73.86	70.21	70.21		
T5 (235, -1.5)	A (0.5)	B (2.5)	C (4.5)			
Start	66.06	65.79	65.61			
Finish	75.26	73.58	71.62			

May 31, 2016 NAPTF Notes

<u>Time</u>	<u>Seq #</u>	<u>Pass#</u>	<u>Pavemen t total run #</u>	<u>Comments</u>
				Continued of CC7 trafficking for north test items section1, 2, and 3 with 3 dual wheel tests using module 2, 3 and 4 on the north. Carriage 1 testing loads of 65 kips and tire pressure of 255 psi. Test with 2.5 mph test speed. Trigger location, SPU1 west -20, east 150. Strain plate 1, SP 1, 15 inches thickness.
07:33	1	34321	34321	Started 1 st wander.
08:56	66	34386	34386	Test end for 1 st wander.
08:57	1	34387	34387	Test continued for 2 nd wander.
10:21	66	34452	34452	Test end for 2 nd wander
10:22	1	34453	34453	Test continued for 3 rd wander.
11:46	66	34518	34518	Test end for 3 rd wander
11:47	1	34519	34519	Test continued for 4 th wander.
13:12	66	34584	34584	Test end for 4 th wander
13:12	1	34585	34585	Test continued for 5 th wander.
14:37	66	34650	34650	Test end for 5 th wander
14:37	1	34651	34651	Test continued for 6 th wander.
16:02	66	34716	34716	Test end for 6 th wander
				End of testing for today.

Pavement Temperature (F):

	A (0.5)	B (2.5)	C (5)	D (7.5)	E (11.5)	F (14.5)
T1 (35, -1.5)						
Start	69.27	69.14	69.06	69	68.71	68.41
Finish	77.02	75.69	74.09	72.87	71.64	70.41
T2 (85, -1.5)						
Start	69.35	69.14	69.03	68.91	68.75	
Finish	77.31	74.85	73.37	72.29	71.62	
T3 (130, -1.5)						
Start	69.08	68.87	68.79	68.6	68.47	
Finish	77.27	75.65	73.93	72.6	71.67	
T4 (180, -1.5)						
Start	69.97	69.91	69.75	69.6		
Finish	76.71	75.34	73.68	72.28		
T5 (235, -1.5)						
Start	69.79	69.64	69.52			
Finish	76.69	75.23	73.58			