

## **Reflective Cracking Daily Construction Notes**

**Date:** October, 2012

**Project:** Reflective Cracking Indoor Phase 2

**Temperature:** N/A

### **Reflective Cracking Construction Notes:**

- The pavement has been cleaned prior to paving and sensor installation.
- Prior to paving, asphalt strain gage and thermocouple locations have been identified and permanently marked on the pavement with paint. Exact cable routing for the Dynatest asphalt gages and thermocouple has been determined so United Concrete can complete the framework scheduled for November 5, 2012.
- The asphalt sensor surface needs to be prepped with adhesive before surface gage installation.