

Reflective Cracking Construction Notes

Date: December 9, 2014

Project: Reflective Cracking Indoor Phase IV

Weather:

	6:54 AM	3:54 PM
Temperature (°F):	42.1	42.1
Dew Point (°F):	41.0	39.9
Humidity (%):	96	92
Visibility (Miles):	4.0	10.0
Wind (MPH):	18.4 NNE	17.3 NNW
Conditions:	Rain	Overcast

Working Hours: 7:00 AM – 4:30 PM

Sub-Contractor(s): ARA

Personnel: (1) technician (ARA)

Equipment: Hand tools

Reflective Cracking Construction Notes:

An ARA technician cleaned and removed old binder material from the edges along the joint of the test rig. The potentiometers located between the two halves of the test rig were also temporarily removed. This will allow United Concrete personnel to evaluate the condition of these edges and develop a repair recommendation when they are present on-site later in the week. The joint is shown in Figure 1.



(a) Cleaned Joint of the Test Rig.



(b) Close-Up Showing the Condition of the Joint.

Figure 1. Test Rig Joint.