

## **Reflective Cracking Construction Notes**

**Date:** December 15, 2014

**Project:** Reflective Cracking Indoor Phase IV

**Weather:**

	6:54 AM	3:54 PM
Temperature (°F):	39.9	45.0
Dew Point (°F):	33.1	34.0
Humidity (%):	77	65
Visibility (Miles):	10.0	10.0
Wind (MPH):	4.6 NNW	6.9 SSE
Conditions:	Overcast	Clear

**Working Hours:** 7:00 AM – 4:30 PM

**Sub-Contractor(s):** ARA, United Concrete

**Personnel:** (1) technician (ARA), (1) supervisor, (1) form carpenter (United)

**Equipment:** Hand tools

**Reflective Cracking Construction Notes:**

SRA and ARA personnel replaced (2) West horizontal LVDT sensors that were damaged, possibly during Phase IV formwork construction. The repair mortar placed by United Concrete last week along the joint edges of the test rig slabs was slightly damaged during the process of re-setting the potentiometers within the joint area.