

## **Reflective Cracking Construction Notes**

**Date:** December 29, 2014

**Project:** Reflective Cracking Indoor Phase IV

**Weather:**

	6:54 AM	3:54 PM
Temperature (°F):	39.0	42.1
Dew Point (°F):	28.9	21.0
Humidity (%):	67	43
Visibility (Miles):	10.0	10.0
Wind (MPH):	6.9 N	4.6 N
Conditions:	Overcast	Clear

**Working Hours:** 7:00 AM – 4:30 PM

**Sub-Contractor(s):** ARA, Rodriguez Consulting, Mike Goffredo Plumbing & Heating

**Personnel:** (1) technician (ARA), (1) survey consultant (Rodriguez), (1) HVAC technician (Mike Goffredo)

**Equipment:** Hand tools

**Reflective Cracking Construction Notes:**

An HVAC technician from Goffredo Plumbing & Heating was on-site to evaluate the issues with the Reflective Cracking chiller sequencing. An SRA technician with an HVAC background was also present. The problem was determined to be a faulty oil pressure switch. Goffredo will locate and install a replacement switch at a later date.

A survey consultant from Rodriguez was on-site to review the firmware update for the Leica survey equipment.