

Reflective Cracking Construction Notes

Date: January 6, 2015

Project: Reflective Cracking Indoor Phase IV

Weather:

	6:54 AM	3:54 PM
Temperature (°F):	21.0	23.0
Dew Point (°F):	10.0	19.0
Humidity (%):	63	85
Visibility (Miles):	4.0	1.2
Wind (MPH):	9.2 NNW	4.6 N
Conditions:	Light Snow	Light Snow

Working Hours: 7:00 AM – 4:30 PM

Sub-Contractor(s): ARA

Personnel: (1) technician (ARA)

Equipment: Hand tools

Reflective Cracking Construction Notes:

SRA and ARA personnel calibrated the (4) Joint Displacement Gauges (JDGs) to be installed on the Phase IV test item.

