

Reflective Cracking Construction Notes

Date: January 8, 2015

Project: Reflective Cracking Indoor Phase IV

Weather:

	6:54 AM	3:54 PM
Temperature (°F):	8.1	19.0
Dew Point (°F):	-5.1	-0.9
Humidity (%):	55	42
Visibility (Miles):	10.0	10.0
Wind (MPH):	5.8 W	12.7 W
Conditions:	Clear	Clear

Working Hours: 7:00 AM – 4:30 PM

Sub-Contractor(s): ARA

Personnel: (1) technician (ARA)

Equipment: Hand tools

Reflective Cracking Construction:

SRA and ARA personnel began preparing the asphalt surfaces of the North and South Phase IV test items for the installation of surface strain gauges, as shown in Figure 1.



(a)



(b)

Figure 1. Preparing Asphalt Surface for Instrumentation Installation.