

Reflective Cracking Construction Notes

Date: January 30, 2015

Project: Reflective Cracking Indoor Phase IV

Weather:

	6:54 AM	3:54 PM
Temperature (°F):	34.0	39.0
Dew Point (°F):	28.0	17.1
Humidity (%):	79	41
Visibility (Miles):	6.0	10.0
Wind (MPH):	8.1 WNW	24.2 NW
Conditions:	Light Snow	Overcast

Working Hours: 7:00 AM – 4:30 PM

Sub-Contractor(s): ARA

Personnel: (1) technician (ARA)

Equipment: Hand tools

Reflective Cracking Construction Notes:

An SRA engineer completed calibration of the Phase IV surface strain gauges by performing ID tests. In addition, the first coat of white line paint was applied to the surface of the test item at the joint.