

Reflective Cracking Construction Notes

Date: October 6, 2016

Project: Reflective Cracking Indoor Phase 5

Temperature:

	7:54 AM	3:54 PM
Temperature (Deg F):	57.0	68.0
Dewpoint (Deg F):	54.0	54.0
Humidity (%):	89	61
Visibility (Miles):	10.0	10.0
Wind (MPH):	4.6 N	9.2 ENE
Conditions:	Scattered Clouds	Clear

Working Hours: 7:00 AM – 3:30 PM

Sub-Contractor(s): United Concrete

Personnel: (1) Foreman & (1) Laborer

Equipment: Hand Tools

Reflective Cracking Construction Notes:

United Concrete began erection of the formwork on top of the reflective cracking slab. Form height was set at 1.875" above existing grade as determined by CSRA and FAA personnel. Work was not completed and will resume on Tuesday, 10/11/2016 at 7 am.